

PUMP TEST

Estee Strom LLC

Date 2/28/2017

Meter # 1007309225

Center Well No. 2

Type TURBINE 200 HP

PUMPING WATER LEVEL	270.0 ft
STANDING WATER LEVEL	229.0 ft
DRAW DOWN	41.0 ft
HEAD ABOVE DISCHARGE PSI	11.0
HEAD ABOVE DISCHARGE FT	25.4 ft
TOTAL HEAD	295.4 ft
FLOW RATE	1188.2 GPM
AC FT 24 HRS	5.3
GPM PER FT. DD	29.0
HORSEPOWER	159
KW INPUT	118.6
KWHR/ACRE FT.	541.9
OVERALL EFFICIENCY	55.7%

Tested By: Josue Valencia

Sand Test

Start up: 95.1 PPM

15 MIN: 10.5 PPM

30 MIN: 1.0 PPM